

SPLOST II PROJECTS		MASTER LIST				Revised September 2008			
ACCT. NUMBER	PROJECT DESCRIPTION	ORIGINAL ESTIMATE	ORIGINAL DESIGNATED BUDGET	LATEST REVISION	REVISED BUDGET	OTHER FUNDING SOURCES	COMMENTS	STATUS	
BUILDINGS PROJECTS		ESTIMATE	TIER I	DATE REVISED	Current Total Budget	OTHER SOURCES	PROJECT DESCRIPTION	STATUS	
BUILDINGS	4310210	ANIMAL SHELTER	1,000,000	1,000,000	6/14/04	1,185,600		New Construction	COMPLETE
	4310610	COURTHOUSE ANNEX	7,300,000	7,300,000	3/5/07	13,550,874		New Construction	COMPLETE
	4310110	FIRE STATION-TIMBERRIDGE # 13	734,000	734,000	7/31/06	1,054,110		New Construction	COMPLETE
	4310120	FIRE STATION-SALEM # 7	733,000	733,000	3/6/06	1,497,700		Relocation- New Construction	COMPLETE
	4310130	FIRE STATION-KEYS FERRY # 4	733,000	733,000	6/14/04	831,121		Replacement- New Construction	COMPLETE
	4310310	LIBRARY-COCHRAN	1,100,000	1,100,000	8/16/04	1,311,450	Library Board	Land donated -New Const. (2.2m total budget)	COMPLETE
	4310320	LIBRARY-LOCUST GROVE	1,200,000	1,200,000	8/19/03	2,200,000		Land donated -New Construction	COMPLETE
	4310330	LIBRARY-FAIRVIEW	1,200,000	0	7/17/06	2,855,000		New Construction	COMPLETE
	4310340	LIBRARY-HAMPTON	2,200,000	0		0		Additions to Library	NOT DESIGNATED
	4310410	COMMUNITY CENTERS	5,000,000	0		0			NOT DESIGNATED
	4310510	SR CENTER-Locust Grove/Hampton	2,200,000	0		0			NOT DESIGNATED
	4310710	STOCKBRIDGE TAG OFFICE	400,000	0	2/28/05	188,550	CITY	New Construction	COMPLETE
Total		23,800,000	12,800,000		24,674,405				
PARK CAPITAL PROJECTS		ESTIMATE	TIER I	DATE REVISED	Current Total Budget	OTHER SOURCES	PROJECT DESCRIPTION	STATUS	
PARK CAPITAL	4320110	ALEXANDER PARK	75,000	75,000	6/14/04	85,000		Renovate Concession/ Rstrms	COMPLETE
	4320070	BIG SPRINGS PARK	60,000	60,000		60,000		In Review by Recreation Dept.	NO PROGRESS
	4320160	H.C. SOCCER COMPLEX	75,000	75,000	6/14/04	75,000		Equipment Storage Building	COMPLETE
	4320130	HERITAGE PARK	2,500,000	2,500,000	10/2/06	3,817,500		Event Center/ Extension & Recreation Offices	CENTER CONSTRUCTION COMPLETE- OFFICE BLDG COMPLETE-GEN FUND
	4320170	HIDDEN VALLEY PARK	30,000	0	6/14/04	32,600		New Pavilion	COMPLETE
	4320140	MOSELEY PARK	2,730,000	900,000	9/5/06	2,708,900		Activity Building- (2BB Courts, Office, Classroom), New Pavilion	COMPLETE
	4320150	NORTH MT CARMEL PARK	100,000	100,000	6/14/04	244,000		New Concession/ Restrooms	COMPLETE
	4320030	NORTH FORTY PARK	100,000	100,000		100,000		New Concession/ Restrooms	COMPLETE
	4320050	NORTH OLA PARK	15,000	0		0			NOT DESIGNATED
	4320120	RICHARD CRAIG/SOUTH CEDAR PARK	20,000	0	8/2/04	20,000		Pavilion	COMPLETE
	4320010	SANDY RIDGE PARK	125,000	125,000	1/18/05	182,950		New & Renovate Concession/ Rstrms	COMPLETE
	4320020	WARREN HOLDER PARK	100,000	100,000	4/17/07	350,700		New Concession/ Restrooms	COMPLETE
4320060	WINDY HILL PARK	220,000	220,000	2/15/07	295,490		Concession/RR Connected to Sewer Paintball Facility	COMPLETE	
Total		6,150,000	4,255,000		7,972,140				
TOTAL BONDABLE PROJECTS		29,950,000	17,055,000		32,646,545				

SPLOST II PROJECTS		MASTER LIST				Revised September 2008			
ACCT. NUMBER	PROJECT DESCRIPTION	ORIGINAL ESTIMATE	ORIGINAL DESIGNATED BUDGET	LATEST REVISION	REVISED BUDGET	OTHER FUNDING SOURCES	COMMENTS	STATUS	
PARK IMPROVEMENTS		ESTIMATE	TIER I	DATE REVISED	Current Total Budget	OTHER SOURCES	PROJECT DESCRIPTION	STATUS	
4410070	COCHRAN PARK	175,000	0		0			NOT DESIGNATED	
4410100	FRANKLIN RAPE PARK	50,000	50,000		50,000		In Review by Recreation Dept.	NO PROGRESS	
4410160	H.C. SOCCER COMPLEX	325,000	0		0			NOT DESIGNATED	
4410130	HERITAGE PARK	500,000	230,000	6/14/04	230,000		Walking Bridge	WALK & FOOT BRIDGE COMPLETE	
4410040	HIDDEN VALLEY PARK	670,000	0	6/14/04	670,000		Playground/ Skate Park/ Tennis Courts	COMPLETE	
4410080	MICKIE D. COCHRAN PARK	50,000	0		0			NOT DESIGNATED	
4410140	MOSELEY PARK	900,000	0		0			NOT DESIGNATED	
4410030	NORTH FORTY PARK	300,000	0	2/20/06	35,000		Pave parking & roadway	COMPLETE	
4410150	NORTH MT CARMEL PARK	1,450,000	750,000	9/8/04	750,000		Soccer Fields, Parking	COMPLETE	
4410050	NORTH OLA PARK	290,000	0		0			NOT DESIGNATED	
4410010	SANDY RIDGE PARK	490,000	0		0			NOT DESIGNATED	
4410120	SOUTH CEDAR PARK	80,000	0		0			NOT DESIGNATED	
4410020	WARREN HOLDER PARK	330,000	330,000	9/4/07	1,138,795	General Fund	Access Road, Football, Soccer Fields, Parking, convrt 3 Baseball Fields, Plygund, Fencing, Safety Mulch-+ \$1,494,900 Lease Agr = \$ 2,193,695	COMPLETE	
4410060	WINDY HILL PARK	240,000	0		0			NOT DESIGNATED	
Total		5,850,000	1,360,000		2,873,795				
TOTAL TOTALS: BUILDINGS & PARKS		35,800,000	18,415,000		35,520,340				
INTERSECTION & SIGNALIZATION		ESTIMATE	TIER I	DATE REVISED	Current Total Budget	OTHER SOURCES	COMMENTS	STATUS	
4510130	Banks @ Flippen	250,000	250,000	3/3/2008	253,081		Incorporated into SPI intersection improvement of Flippen/ Walt Stephens	COMPLETE	
4510120	Bethany @ SR 81 East	300,000	0		0			NOT DESIGNATED	
4510110	Brannan @ Campground	400,000	400,000	3/3/2008	663,213			COMPLETE	
4510170	E. Atlanta / Mays / Stagecoach	204,000	0	2/15/2007	74,523			DESIGN IN PROGRESS	
4510160	E. Atlanta @ Thurman	257,000	0	3/3/2008	786			DESIGN IN PROGRESS	
4510210	Fairview @ SR 155	335,000	0	3/3/2008	669,975	GA DOT	Add \$34,400 GDOT funding = \$134,375	DESIGN IN PROGRESS	
4510230	Flat Rock @ SR 138	42,000	0	3/3/2008	0	GA DOT		GDOT	
4510010	Hampton / L. Grove Rd @ SR 155	335,000	335,000	6/14/2004	73,685	HC DOT		COMPLETE	
4510260	Harris Dr @ SR 42 / 23	200,000	0		0			NOT DESIGNATED	
4510280	Jodeco @ Black Hall Rd	300,000	0		0			NOT DESIGNATED	
4510240	Jodeco @ Noah's Ark	234,000	234,000	3/3/2008	492,653			COMPLETE	
4510270	Jodeco @ Oak Grove	400,000	0		0			NOT DESIGNATED	
4510250	Jonesboro @ Chambers	110,000	110,000	3/3/2008	883,403	OTHER	Contractors contributed funds toward signal	COMPLETE	
4510200	Keys Ferry @ SR 81 East	50,000	0	3/3/2008	294,267	GA DOT	Add \$27,200 GDOT funding = \$321,467	RIGHT OF WAY IP	

SPLOST II PROJECTS		MASTER LIST				Revised September 2008			
ACCT. NUMBER	PROJECT DESCRIPTION	ORIGINAL ESTIMATE	ORIGINAL DESIGNATED BUDGET	LATEST REVISION	REVISED BUDGET	OTHER FUNDING SOURCES	COMMENTS	STATUS	
INTERSECTIONS	INTERSECTION & SIGNALIZATION	ESTIMATE	TIER I	DATE REVISED	Current Total Budget	OTHER SOURCES	COMMENTS	STATUS	
	4510190	Lawrenceville St @ SR 20	570,000	0		0		NOT DESIGNATED	
	4510220	Miller's Mill @ SR 138	118,000	0	9/16/2008	118,000	GA DOT	GDOT	
	4510060	Miller's Mill @ SR 155	151,000	0	3/3/2008	0	ARC	GDOT	
	4510150	Mt Carmel @ South Mt Carmel	100,000	0		0		NOT DESIGNATED	
	4510070	New Hope @ SR 81 East	48,000	0	5/2/2006	1,324,025		GDOT funding of \$28,800 removed to speed up project	COMPLETE
	4510080	Old Conyers @ Flatrock	197,000	0	2/15/2007	1,543,000	GA DOT	Add \$320,000 GDOT funding = \$1,863,000	RIGHT OF WAY IP
	4510140	Panola @ SR 155	135,000	0	5/16/2006	72,375			DESIGN IN PROGRESS
	4510100	Peeksville @ S.R 42/23	400,000	0	8/4/2008	2,019,925	GA DOT		RIGHT OF WAY COMPLETE
	4510040	Racetrack @ SR 81 East	149,000	0	3/3/2008	204,272	GA DOT		GDOT
	4510020	Speer @ Walt Stephens	188,000	188,000	6/30/2008	1,711,861	GA DOT		COMPLETE
	4510180	SR 81 East / Mt Bethel / Wynn	397,000	0		0			NOT DESIGNATED
	4510030	SR 138 @ SR 155	206,000	0	10/14/2004	0	GA DOT		GDOT
		Total	5,870,000	1,517,000		10,399,044			
MAJOR TRANSPORTATION	MAJOR TRANSPORTATION PROJECTS	ESTIMATE	TIER I	DATE REVISED	Current Total Budget	OTHER SOURCES	COMMENTS	STATUS	
	4520160	Airline Rd-Extension frm Old Jackson/SR 81	1,500,000	1,500,000		0			NOT DESIGNATED
	4520060	Campground Extension - 42 > OakGr	1,480,000	0	10/16/2005	864,328	GDOT/GRTA		DESIGN IN PROGRESS
	4520130	Davis Dr -Extension- SR 42 & Valley Hill	1,591,000	1,591,000	3/3/2008	75,000		On Hold	DESIGN IN PROGRESS
	4520120	Eagles Lndg Widen 4 lane -75>42	3,650,000	3,650,000	2/15/2007	3,781,535	GRTA	Add \$13,813,800 funding = \$17,595,335	RIGHT OF WAY IN PROGRESS
	4520090	East Lake Extension-SR42 to SR 155	0	0	3/3/2008	3,475,000	GRTA	Add \$6,200,000 funding =9,675,000	PHI-CONST COMPLETE PH II-CONST IN PROGRESS
	4520005	Hampton / LoGr- Strickland > I75	2,924,000	0	8/4/2008	1,945,000		Resurfacing budgets included (4540010/4540020)	IN PROGRESS-CONCEPT COMPLETE
	4540050	\$??=Hamp / LoG- SR20 > Strickland	0			0		SCOPE CHANG- INC IN OTHER HAMP LG <	
	4520070	McDonough Pkwy Extension-Jonesboro>SR42	1,800,000	0	3/3/2008	4,150,000	GDOT/GRTA	Add \$3,200,000 funding = \$7,350,000	NEED GDOT TO SIGN CONST CONTRACT
	4520080	Parking - Park & Ride - Jodeco @ I-75	420,000	0		0	GA DOT		COMPLETE
	4520100	Patrick Henry Pkwy-Extension-Jodeco to I-75	1,500,000	1,500,000	6/20/2006	3,073,237	GDOT/GRTA	Add \$5,234,000 funding = \$8,307,237	COMPLETE
	4520010	Rock Quarry - Bridge over RR	3,983,000	500,000	9/20/2004	0		Transfer funding to Eagles Landing Pkwy	NOT DESIGNATED
	4520030	Rock Quarry - Extension-42 to Conyers	3,126,000	0		0			NOT DESIGNATED
	4520020	SR 42 N - Widen - SR 138 to 675	2,924,000	0		0	GA DOT		NOT DESIGNATED
	4520040	SR 42 S - Widen - Gardner to Roberts	1,992,000	0		0	HC & GDOT		NOT DESIGNATED
	4520140	Lil Cotton Indian @ SR 155- Bridge	5,000	5,000		0	GA DOT		GDOT-COMPLETE
	4520170	GRTA projects-Utility, ROW, Design	3,000,000	3,000,000		0			NOT DESIGNATED

SPLOST II PROJECTS		MASTER LIST				Revised September 2008			
ACCT. NUMBER	PROJECT DESCRIPTION	ORIGINAL ESTIMATE	ORIGINAL DESIGNATED BUDGET	LATEST REVISION	REVISED BUDGET	OTHER FUNDING SOURCES	COMMENTS	STATUS	
	Total	29,895,000	11,746,000		17,364,100				

SPLOST II PROJECTS		MASTER LIST				Revised September 2008		
ACCT. NUMBER	PROJECT DESCRIPTION	ORIGINAL ESTIMATE	ORIGINAL DESIGNATED BUDGET	LATEST REVISION	REVISED BUDGET	OTHER FUNDING SOURCES	COMMENTS	STATUS
	DIRT ROAD CONSTRUCTION	ESTIMATE	TIER I	DATE REVISED	Current Total Budget	OTHER SOURCES	COMMENTS	STATUS
District 1:								
	Cardell - North of LeGuin Mill to South Ola	1,100,000	0		0			NOT DESIGNATED
4531050	Colvin>DavisLk>Beth>Harris>LeG>UnityGr	1,850,000	1,850,000	3/3/2008	2,564,247			COMPLETE
	Ellistown - Peeksville > Moccasin Gap	1,200,000	0		0			NOT DESIGNATED
	Hosana - Locust Grove to County line	1,600,000	0		0			NOT DESIGNATED
4531060	Luella / Frog- SR 155 to County Line	1,200,000	1,200,000	9/2/2008	1,989,946			COMPLETE
	Mackey - Stallsworth to Keys Ferry	800,000	0		0			NOT DESIGNATED
	Peeksville - Keys Ferry to New Hope	2,600,000	0		0			NOT DESIGNATED
	South Bethany - Coan to Philadelphia	1,700,000	0		0			NOT DESIGNATED
4540090	South Bethany - Price to Locust Grove limits	1,700,000	0	6/5/2007	800,000			RIGHT OF WAY IP
4531010	South Ola - Peeksville to Singley	1,100,000	1,100,000	3/3/2008	2,965,145			COMPLETE
	Stallsworth - Mackey to Sandy Ridge	800,000	0		0			NOT DESIGNATED
4531070	Unity Grove - LeGuin to Peeksville	2,300,000	0	9/2/2008	3,335,000	HCDOT		CONSTRUCTION IP
	Weems - Hampton/Locust Grove to end	200,000	0		0			NOT DESIGNATED
District 2:								
4532100	Alexander Rd-SR 81 to Nail Rd	300,000	300,000	12/4/2006	261,578			COMPLETE
	Amah Lee - Old SR 3 to end	230,000	0		0			NOT DESIGNATED
	Farris - SR 155 to Pullin	450,000	0		0			NOT DESIGNATED
	Fields - South Mt Carmel to Chambers	670,000	0		0			NOT DESIGNATED
	Floyd - EOP to Spalding Co	500,000	0		0			NOT DESIGNATED
	Greenwood - SR 20 to SR 81 West	500,000	0		0			NOT DESIGNATED
	Jones Rd--Mt Carmel to SR 81	1,600,000	0		0			NOT DESIGNATED
4535080	Lester Mill Rd / Bethlehem Rd	3,600,000	0	9/2/2008	5,371,187			RD & BRIDGE COMPLETE
	Mitchell - McCullough to Jonesboro	0	0		0		WORK COMPLETED BY HCDOT	COMPLETE
4532070	Nail - to Oakland to SR 81 West	1,530,000	1,530,000	3/3/2008	1,543,500			COMPLETE
	North Cleveland - New Morn to Stone	300,000	0		0			NOT DESIGNATED
4532140	Pates Cr - McCulloch to Noah's Ark	1,000,000	1,000,000	3/3/2008	1,707,622			COMPLETE
	Pullin - Simpson Mill to Farris	1,510,000	0		0			NOT DESIGNATED
4532020	Rocky Crk - Hampton/LoGrove to end	2,700,000	2,700,000	3/3/2008	3,312,925			COMPLETE
	Simpson Mill - So Pullin to Hamp/LoG	1,500,000	0		0			NOT DESIGNATED
	South Bridges - Mt Carmel & Kelly to EOP	1,100,000	0		0			NOT DESIGNATED
	South Cleveland - New Morn to Stone	300,000	0		0			NOT DESIGNATED
4532150	Stone - Oakland to SR 81 West	1,300,000	1,300,000	9/2/2008	1,729,898			COMPLETE
32110/45321	Strickland Rd & Walker Rd.	2,800,000	0	3/6/2006	497,645	HCDOT	WORK COMPLETED BY HCDOT	COMPLETE
4532010	Twin Oaks / Carl Parker to Babbs Mill	800,000	800,000	10/16/2006	1,857,515			COMPLETE

SPLOST II PROJECTS		MASTER LIST				Revised September 2008			
ACCT. NUMBER	PROJECT DESCRIPTION	ORIGINAL ESTIMATE	ORIGINAL DESIGNATED BUDGET	LATEST REVISION	REVISED BUDGET	OTHER FUNDING SOURCES	COMMENTS	STATUS	
DIRT ROAD CONSTRUCTION	District 3:								
		Butler's Bridge - North Ola to River Rd	1,900,000	0		0		NOT DESIGNATED	
	4533060	Duffy Drive- McGarity to Lake Dow	250,000	250,000	8/18/2008	423,216	HCDOT-193,216	HCDOT PROJECT	CONSTRUCTION IP
	4520240	East Knight - Elliott to East Lake	800,000	0	3/3/2008	25,728			ON HOLD
		Elliott - East Lake to Crumbley	1,100,000	0		0			NOT DESIGNATED
	4533010	North Ola - Honey Creek to SR 20 East	1,200,000	1,200,000	1/17/2006	1,228,000			COMPLETE
	4533030	Turner Church - EOP to N Ola- Ph III	1,200,000	1,200,000	9/2/2008	1,906,182			COMPLETE
	4533040	Turner Church - EOP to Carter- Ph II	850,000	850,000	9/2/2008	1,806,735			COMPLETE
	4533110	Turner Church - East of Bridge->SR 20 - Ph I	1,000,000	1,000,000	2/15/2007	4,928		POSSIBLE AXEX INTO CITY	DESIGN COMPLETE
	4533020	Turner Dr- East Lake to Turner Church	1,600,000	0	12/4/2006	1,959,427	moved frm SPI		COMPLETE
	District 5:								
	4535060	Ford - Kelleytown to SR 155	300,000	0		0	HCDOT		NOT DESIGNATED
	4532030	Harper Drive - South of East Mays	370,000	0	12/4/2006	103,122			COMPLETE
		Moseley - Reagan to Moseley	350,000	0	3/3/2008	0			PAVED
	4535030	North Moseley - SR 138 to Hemphill	1,100,000	1,100,000	3/3/2008	3,094,498			COMPLETE
	4535070	Pleasant Grove Rd- Kelleytown to EOP	300,000	25,000	12/4/2006	94,964			COMPLETE
	4532040	Rowan - Fairview to Clark	300,000	0	12/4/2006	90,069			COMPLETE
	4535040	Sims - Old Conyers to EOP N of 138	250,000	0	12/4/2006	214,813	moved frm SPI		COMPLETE
	4532050	Sorrow - SR 155 to East Mays	950,000	0	9/2/2008	1,358,054			COMPLETE
	4520220	Ward Dr - to Panola Rd	300,000	0	3/3/2008	1,337,521			COMPLETE
Total		54,960,000	17,405,000		41,583,465				
RESURFACING	RESURFACING	ESTIMATE	TIER I	DATE REVISED	Current Total Budget	OTHER SOURCES	COMMENTS	STATUS	
		Blackhall - Walt Stephens to Jodeco	94,000	0		0		WORK COMPLETED BY HCDOT	COMPLETE
	4540040	Crumbley - SR155 to Kelleytown	339,000	0	3/3/2008	166,891	HCDOT		COMPLETE
	4540060	Hampton/Locust Grove - SR 20 to I-75	1,184,000	0	9/15/2008	0		WORK COMPLETED BY HCDOT	COMPLETE
		New Hope - New Hope to EOP	100,000	0		0		WORK COMPLETED BY HCDOT	COMPLETE
		Old SR 3 - SR 20 to County Line	85,000	0		0		REPLACED W/ SR20 WIDENING	NOT NEEDED
		Racetrack - SR 42 to SR 81	173,800	0		0		WORK COMPLETED BY HCDOT	COMPLETE
		Rock- Fairview to Austin		0		0			NOT DESIGNATED
		Thurman - E Atlanta to Fairview	132,000	0		0			NOT DESIGNATED
	4540050	Local Streets - Severe deterioration	1,250,000	0	12/4/2006	251,234		DISTRICT 5	COMPLETE
	Total		3,357,800	0		418,125			

SPLOST II PROJECTS		MASTER LIST				Revised September 2008			
ACCT. NUMBER	PROJECT DESCRIPTION	ORIGINAL ESTIMATE	ORIGINAL DESIGNATED BUDGET	LATEST REVISION	REVISED BUDGET	OTHER FUNDING SOURCES	COMMENTS	STATUS	
	BRIDGE IMPROVEMENTS	ESTIMATE	TIER I	DATE REVISED	Current Total Budget	OTHER SOURCES	COMMENTS	STATUS	
4550290	Airline over Big Cotton Ind- Bridge	24,000	0	12/4/2006	145,776			COMPLETE	
4550160	Airline over Camp Cr- Culvert	16,000	0	3/8/2004	45,000		CULVERT COMPLETED BY HCDOT	COMPLETE	
	Airline over Walnut Cr- Bridge	0	0		0			NOT DESIGNATED	
	Bethany over Tussahaw- Pipe	6,000	0		0			NOT DESIGNATED	
	Blackhall over Rum Cr- Bridge	8,000	0		0			NOT DESIGNATED	
	Brannan over Wolf Cr- Bridge	8,000	0		0			NOT DESIGNATED	
	Coan over Tussahaw Br- Culvert	8,000	0		0			NOT DESIGNATED	
4550140	Crumbley/Big Cotton- Bridge Replacement	800,000	0	9/2/2008	2,382,223	moved from SP I		COMPLETE	
	Dailey Mill over Walnut Cr- Bridge	40,000	0		0			NOT DESIGNATED	
SP0287	East Atlanta over Big Cott Indian- Bridge	36,000	0	9/2/2008	185,696			DESIGN IN PROGRESS	
	Elliott over Walnut Cr- Bridge- Replace	700,000	0		0			NOT DESIGNATED	
	Elliott over Walnut Trib- Bridge	5,000	0		0			NOT DESIGNATED	
4550310	Flat Rock @ Big Cot Ind- Bridge	550,000	0	2/6/2007	1,500,000			COMPLETE	
	Flippen over Pates Cr- Culvert	100,000	0		0			NOT DESIGNATED	
	Flippen over Rum Cr- Culvert	0	0		0			NOT DESIGNATED	
SP0288	Foster over Walnut Creek	24,000	0	9/2/2008	151,435			DESIGN IN PROGRESS	
4550040	Hampton over Towaliga- Bridge	30,000	0		0			NOT DESIGNATED	
	Hampton over Indian Cr- Culvert	0	0		0			NOT DESIGNATED	
	Hemphill over James Cr- Bridge	0	0		0			NOT DESIGNATED	
	Hudson Br / Norfolk So RR- Bridge	50,000	0		0			NOT DESIGNATED	
	Hudson Br / Pates Cr- Bridge	30,000	0		0			NOT DESIGNATED	
	Jackson Lake over Mackey Cr- Bridge	7,000	0		0			NOT DESIGNATED	
	Jonesboro over Walnut Cr- Bridge	15,000	0		0			NOT DESIGNATED	
	Jonesboro over Crittle Cr- Culvert	10,000	0		0			NOT DESIGNATED	
	Jonesboro over Camp Cr- Culvert	10,000	0		0			NOT DESIGNATED	
	Kings Mill over Tussahaw Cr- Culvert	30,000	0		0			NOT DESIGNATED	
	Laney over Tussahaw Trib - Culvert	0	0		0			NOT DESIGNATED	
	Lester Mill over Indian Cr- Culvert	8,000	0		0		COMPLETED WITH ROAD PAVING	COMPLETE	
	Locust Grove over Indian Creek- Bridge	15,000	0		0			NOT DESIGNATED	
	McGarity over Kalves Cr- Culvert	16,000	0		0			NOT DESIGNATED	
	Mt Bethel over Mackey Cr- Culvert	18,000	0		0			NOT DESIGNATED	
	Old Jackson over Tussahaw- Bridge	5,000	0		0			NOT DESIGNATED	
	Old SR 3 over Norfolk So RR- Bridge	7,000	0		0			NOT DESIGNATED	
	Peeksville over Brown Br- Culvert	0	0		0			NOT DESIGNATED	
	Peeksville over Tussahaw- Bridge	15,000	0		0			NOT DESIGNATED	

SPLOST II PROJECTS		MASTER LIST				Revised September 2008		
ACCT. NUMBER	PROJECT DESCRIPTION	ORIGINAL ESTIMATE	ORIGINAL DESIGNATED BUDGET	LATEST REVISION	REVISED BUDGET	OTHER FUNDING SOURCES	COMMENTS	STATUS
BRIDGE IMPROVEMENTS	Oak Grove over Walnut Cr- Bridge	20,000	0		0			NOT DESIGNATED
	Old Conyers over Big Indian- Bridge	20,000	0		0			NOT DESIGNATED
	Old Conyers over Big Indian-Culvert	0	0		0			NOT DESIGNATED
	4550300 Old Conyers over James Cr- Bridge	36,000	0	12/4/2006	81,409			COMPLETE
	4520050 Pinehurst Dr -Culvert	168,000	0	3/6/2006	200,488	HCDOT		COMPLETE
	Rock Quarry over Reeves Cr- Culvert	84,000	0		0			NOT DESIGNATED
	Rock Quarry over Rum Cr- Culvert	9,000	0		0			NOT DESIGNATED
	Selfridge/ Lil' Cottn- Bridge Replacement	500,000	500,000	5/16/2006	116,000			DESIGN IN PROGRESS
	South Ola over Brown Br- Culvert	14,000	0		0			NOT DESIGNATED
	South Ola over Tussahaw- Bridge	12,000	0		0			NOT DESIGNATED
	Stagecoach over Big Cotton- Bridge	8,000	0		0			NOT DESIGNATED
	Turner Ch over Walnut Cr- Culvert	16,000	0		0			COMPLETE
	Turner Ch over Camp Cr- Bridge	0	0		0		COMPLETED WITH ROAD PAVING	COMPLETE
	Tye over Reeves Cr- Culvert	8,000	0		0			NOT DESIGNATED
	4520150 Walnut Creek @ SR 155- Bridge	5,000	0	3/3/2008	0	GA DOT		GDOT/ COMPLETE
	Total	3,486,000	500,000		4,808,027			
TOTAL	TOTALS: TRANSPORTATION	97,568,800	31,168,000		74,572,761			
	CODES:							
	IP- IN PROGRESS							
	R/W- RIGHT-OF-WAY							
	GDOT- GEORGIA DEPARTMENT OF TRANSPORTATION							
	PHI-PHASE I							
	PHII-PHASE II							
	* These budgets are subject to updates and corrections.							
	Designated projects are in BOLD.							