

## GPS CONTROL 2007

**HENRY COUNTY GPS CONTROL**  
**PROJECTION: TRANSVERSE MERCATOR**  
**ZONE: GEORGIA WEST**  
**HRZ DATUM: NAD83 (CORS96)**  
**VRT DATUM: NAVD88**  
**ELLIPSOID: GRS80**  
**GEOID: GEOID03**  
**UNITS: FEET US**

<u>Point ID</u>	<u>Northing</u>	<u>Easting</u>	<u>Orth. Height</u>	<u>Annotations</u>
HC9006	1302663.37	2284273.45	735.40	Henry County Control Used As Reference
A0009	1293045.16	2275879.63	763.46	Henry County Control Used As Reference
H9	1250351.24	2337717.40	797.36	3IN NGS Disk In Conc MASS (used as a check)
HC00030	1259626.71	2356978.26	703.12	3IN Alum Disk In Conc (used as a check)
HC00064	1224558.74	2257078.81	917.08	Henry County Control (used as a check)
HC07-01	1299453.45	2302434.33	823.19	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-02	1312385.57	2298154.21	877.45	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-03	1312175.52	2279609.81	921.72	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-04	1289306.74	2275679.15	809.27	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-05	1269032.09	2294343.61	870.95	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-06	1273042.37	2303522.78	826.24	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-07	1284627.67	2320201.70	765.23	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-08	1274372.72	2324189.60	767.46	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-09	1255129.54	2334627.08	784.40	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-10	1243336.07	2344824.15	765.05	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-11	1265735.56	2361651.60	634.17	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-12	1261778.75	2270431.49	848.33	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-13	1248611.67	2263523.11	944.49	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-14	1231621.07	2261064.07	887.27	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-15	1219480.50	2258920.48	926.89	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-16	1222372.63	2294839.61	834.35	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-17	1216052.86	2315008.04	823.59	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-18	1247246.65	2319708.82	808.70	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-19	1254995.38	2306027.20	841.58	2 IN Alum Cap on #4 Rebar Set In Ground
HC07-20	1245294.63	2295672.75	852.31	2 IN Alum Cap on #4 Rebar Set In Ground
HC09079	1273457.88	2331233.78	714.69	3IN Alum Disk In Conc (used as a check)
HC09058	1235532.30	2294341.11	890.76	Henry County Control (used as a check)